COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS AND DRAINS AT VISHVESHWARAIAH LAY-OUT 10TH A CROSS 13TH CROSS AND OTHER CROSS ROADS IN BAGALAGUNTE WARD NO.14 DASARAHALLI SUB DIVISION**

3. Head of Account which is Chargeable : [illegible]

4. Entrustment Order No. & Dt. : [illegible]

5. Name of Contractor : **SRI.K.JAGADISH**

6a. Time stipulated for completion of work :

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 5624

Page No. [illegible]

1. Check measurement of the Asst. : M.B.No. 5624

Page No. [illegible]

9. Name of the Office / Official :

In charge of the work :

10. a) Asst. Eng/ Junior Eng. : [illegible]

b) Asst. Exe. Engineer : [illegible]

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
15[illegible]	1323707=00	—	17693=00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST.EXE.ENGINEER
T.DASARAHALLI SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD.
DASARAHALLI DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE.

EXECUTIVE ENGINEER - 2,
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.